Sanitized Copy Approved for Release 2010/08/25 : CIA-RDP80T00246A038300180001-7

PROCESSING CODY GER

INFORMATION REPORT INFORMATION REPORT

CENTRAL INTELLIGENCE AGENCY

This material contains information affecting the National Defense of the United States within the meaning of the Espionage Laws, Title 18, U.S.C. Secs. 793 and 794, the transmission or revelation of which in any manner to an unauthorized person is 500.74-H LIM.

10, 0.5.0	S-E-C	-R-E-T	50X1-HUM
OUNTRY	East Germany	REPORT	
UBJECT	Construction Work at Stendal Airfiel	d DATE DISTR.	4 Nov 1987
	PLEASE ROUTE	REQUIREMENT	l RD
DATE OF NFO. PLACE & DATE ACG		REFERENCES	50X1-HUM
AIL ACG	SOURCE EVALUATIONS ARE DEFINITIVE.	APPRAISAL OF CONTENT IS	S TENTATIVE,
	Stendal airfield which gives informa (2) Completion dates, (3) Personnel, end, (5) Fuel dumps, and (7) Main fu measurements and layout of the readithe airfield, is also included.	el dump road. A sket	tch showing the
			Ly/s0
			18
		-E-C-R-E-T	50X1-HU

STATE	ARMY	x	NAVY	x	AIR	х	FBI	AEC		
(Note: Washing	an distribution	indicate	J h., 1/411, E	دوزاء اماد	ribution b	. "#")				

SECRET

EAST GERMANY

AIR

50X1-HUM

CONSTRUCTIONAL DEVELOPMENTS AT STENDAL AIRFIELD

(end of September 1957)

1. Concreting

- (a) The main runway is now complete.
- (b) The northern parallel taxi-way is complete.
- (c) The Eastern 50 m. wide hard standing is complete, except for 5 or 6 concrete sections.
- (d) All connecting ways between the main runway and the taxi-way are complete.
- (e) The fuel dump road, which connects the taxing with the existing clinker-laid apron for the fuel dump is complete except for a few metres at the northern end.

2. Completion Dates

The original target date for completion of all concreting work was the middle of September. The recent rainy weather has caused an extension of 14 days to this target date.

3. Personnel

ITB DRANDENBURG personnel, with their tracked vehicles, are doing all the concrete laying.

In addition a detachment from VEM is now working on the airfield.

4. Some of the tracked vehicles belonging to ITB BRANDENBURG will remain on the sirfield after the 1st October to help with the levelling work on the airfield surface to be grassed.

5. Readiness Platform at west end of Airfield

The dimensioned sketch attached gives the measurements and lay-out of the Readiness Platform at the western end of the airfield.

6. Fuel Dumps

- (a) The fuel installations south of hangars 2 and 3 will remain in situ.
- (b) The installation mear the rail spur just to the north of hungars nos. 2 and 3 is not, as at first believed, a pumping station, but was the main transformer station for the old airfield. It is not known whether this transformer station is still in use or indeed whether the equipment is still in the building.

50X1-HUM

ECRET /(°).....

SECRET

- 2 -

(c)	When the old German Luftwaffe occupied the airfield, a fuel pumping station known as "Pumpstation Bauhof"							
	was situated along the southerly rail spur. This station was dismantled and completely removed many years ago by the Soviet Airforce.							
(-)								

d) No new fuel pumping station is to be built. Fuel will be brought directly to the storage tanks in the main depot.

50X1-HUM

- (e) Further fuel storage installations comprising permanent tanks are rumoured to be situated to the south of the airfield, north of UNGLINGEN, near the former rifle range.
- (f) There has been no constructional activity in September on the former fuel dump between hangars Nos. 2 and 3.

7. Main Fuel Dump Road

- (a) The main fuel dump road starts in a northerly direction from section No. 50 of the 50 m. wide hard standing. The total length of the road between this hard standing and the beginning of the clinker apron is about 230 m.
- (b) About 20 m. short of the northern end of the road,, a cable duct has been installed, running from east to west. No cables have so far been put in.

SECRET

9858

50X1-HUM

